No:MCTPL/BBMP/Project Division YNK Zone/EE/PMC/19-20/P-5/2
Date: 23-03-2020

To,
The Executive Engineer,
Project Division Yelahanka Zone
NH-7 Road, Bangalore,-560092

From,

M/s Mecadez Core Technologies Private Ltd,
#103, 1st Main, 3rd Cross,
Kottigepalya, Magadi Main Road.
Bangalore-560091

PMC CERTIFICATE

Sub: Certifying the 2nd & Part Bill for the work of
'PACKAGE-5 (1) Improvements of Road Adjacent to Yelahanka Lake From Kenchanahalli to Chowdeshwari temple in Ward No.2.
2) Improvements and Asplating to New post office Main Road and cross roads in Ward no 01.
3)Improvements and Asplating to suggappa layout cross roads in ward No 01.
4) Improvements and Asplating to Shanimahathma swamy temple road and surabi layout 2nd Main and cross Roads in ward No 01.
5) Asplating to Balance Roads in A & B Sector of Yelahanka New Town in Ward No 04)

With respect to above the subject, this is bring to your kind information that we have scrutinized the 2nd & Part Bill submitted by '**Sri. R.LOKESH**,' Contractor, Bangalore towards the above work and arrived at an amount of Rs. 1,38,92,576.71 (Rupees One Crore Thirty Eight Lakh(s) Ninety Two Thousand Five Hundred Seventy Six and Paisa Seventy One Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorized Signature

Enclosed Copy:

Item No.	Description	Unit	Present Measurement Bill	
			Qty	Cost
3	Clearing and Grubbing road land including uprooting rank vegetation,	Sqm	13054.63	129501.88
12	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket	Cum	4901.29	248544.42
14	Providing and laying in position plain cement concrete of mix 1:3:6	Cum	2.88	16020.60
15	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs,	Cum	6.79	44991.49
16	Providing T.M.T steel reinforcement for R.C.C work including straightening,	Tonne	0.60	39911.51
17	Providing and removing centering, shuttering, strutting, propping etc,	Sqm	28.56	9224.88
25	Providing and fixing pre cast slab 250mm thick made out of CC 1:2:4	Sqm	18.00	99534.24
26	Construction of Embankment with material gravel/ Murrum	Cum	10913.18	3633214.22
27	Compaction of Original ground with maximum of 6 passes of 8 to 10 tonnes	Sqm	9709.70	53500.45
28	Construction of Granular Sub base by providing close graded material,	Cum	2427.43	4203984.53
29	Providing laying spreading and compacting graded stone aggregate to wet mix macadam specification	Cum	2427.43	4463549.09
40	Loading and Unloading of stone boulders/ stone aggregate/ sand	Cum	6925.06	489740.45
41	Cost of haulage excluding loading and unloading including all lead	Cum	6925.00	460858.95
	TOTAL AMOUNT			**1,38,92,576.71**

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Authorized Signature